



### Phase 8 – Womanby St to The Angel Hotel

Works include kerb realignment, carriageway resurfacing, and installation of granite paving along the footway. Upgraded pedestrian crossings, new traffic signals, and a green-roof bus shelter will be installed. A localised bus lane closure will be in place, while pedestrian access and business entrances are maintained at all times. For major events, all works and equipment will be temporarily removed in coordination with Cardiff Council.

Anticipated Duration: February 2026 – September 2026

### Phase 9 – Cardiff Arms Park to The Holiday Inn

Works include kerb realignment, carriageway resurfacing, installation of new paving along the footway, and upgraded pedestrian crossings. This phase also introduces a segregated cycle lane through the junction, with associated cycle signals and infrastructure. New traffic signals will be installed to manage vehicles, pedestrians, and cyclists. Pedestrian access and business entrances are maintained at all times, with all works and equipment temporarily removed during major events in coordination with Cardiff Council.

Anticipated Duration: September 2026 – November 2026

### Phase 10 – Bute Park Pedestrian Entrance to Castle Street Crossing

Works include kerb realignment, carriageway resurfacing, and installation of new pennant paving along the footway, along with upgraded pedestrian crossings. A segregated cycle lane is provided through the junction, with associated cycle signals and infrastructure. New traffic signals will be installed to manage vehicles, pedestrians, and cyclists. All works and equipment temporarily removed during major events in coordination with Cardiff Council.

Anticipated Duration: December 2026 – February 2027